



**THE LAKES (2012) LTD
STAGE 2P (Residential Area)
Boulder Lane
PYES PA, TAURANGA**

Geotechnical Completion Report

Our ref: 20539
December 2014

CONTENTS

1.0	Introduction	page 3
2.0	Original Landform and Geology	page 4
3.0	Presubdivision Investigations	page 4
4.0	Scope of Subdivision Earthworks	page 5
5.0	Earthworks Standards	page 6
6.0	Summary and Recommendations	page 6
6.1	<u>Subdivision Construction Filling</u>	
6.2	<u>Areas of Cut and Undisturbed Ground</u>	
6.3	<u>Stability Considerations</u>	
7.0	Assessment of Liquefaction Potential	page 7
8.0	Professional Opinion	page 9
9.0	Applicability	page 9

Appendices

Appendix 1	Drawings Subdivision Plan 136258-01-GA100 rev5 (Harrison Grierson) Reference Plan 20539-G01 As Built Plan 18264-AB18 LT 483125
Appendix 2	Statement of Professional Opinion as to the Suitability of Land for Building (G2) Lot Summary Report (G3)
Appendix 3	Compaction Test Results
Appendix 4	Post and Pre Construction Borehole Logs
Appendix 5	Liquefaction Analysis Plots

1.0 Introduction

This report has been prepared as a “geotechnical completion report” as described in section QA-2.2 of the Infrastructure Development Code of the Tauranga City Council.

The bulk of the earthworks for Stage 2P of The Lakes residential development at Pyes Pa were completed by the developer at that time, Grasshopper Farms Ltd, in 2008. Subsequent construction of the residential section of Stage 2P of the Lakes development has been completed by The Lakes (2012) Ltd during September to December 2014 to create twenty lots. These lots are accessed from the new cul de sac of Boulder Lane off Lakes Boulevard. The details of the subdivision were shown on the Council approved subdivision plan 136258-01-GA100 rev 5 and the dimensions of these lots are shown on LT 483125. Both plans were prepared by Harrison Grierson Consultants Ltd and copies are in Appendix 1 of this report.

The sequence of events that have preceded the completion of Stage 2P has been

- the approval for the Lakes Development granted jointly by the Tauranga City Council and the Western Bay of Plenty District Council on 24 May 2004.
- a variation to the May 2004 approval granted by the Tauranga City Council on 18 September 2007.
- site earthworks undertaken by Hick Bros Ltd during the 2006-2008 earthworks seasons.
- construction of Lakes Boulevard and underground services during 2007-2008 which incorporated stages 2G and 2J which are adjacent to Stage 2P. With the issue of this completion certificate the Council accepted the roading and services installed the issue of a Section 224 Certificate by the City Council for DP 408042 which along Lake Boulevard and which now serve Stage 2P.

Stage 2P is located on the lower areas within The Lakes development and is located within the former flood plain of the Kopurererua Stream present to the west of the subdivision. Site works have elevated the access road and the development area above possible future flood levels.

In support of the application made for subdivision consent by The Lakes (2012) Ltd in August 2013, S&L Consultants Ltd prepared a “Geotechnical Assessment Report” in which the suitability of the land, as prepared by past earthworks, was stated and endorsed for the subsequent construction of the twenty lots. Parts of this report are included in this report for supporting information.

This report describes the earthworks undertaken in the formation of Stage 2P and summarises the suitability of the prepared ground in fill and areas of cut for future residential development. The report states the relevant standards adopted for the placement of the filling to support future buildings and recommendations for developing the sites.

During the report references are made to two drawings contained in Appendix 1.

Earthworks as built drawing 18264-AB17 shows the areas of cut and depth of filling placed in the Stage 2P residential area up to 2008.

Reference plan 20539-G01 shows the lot numbers and positions, and the locations of pre and post construction test positions, including compaction test locations, post construction boreholes of 2009 and 2014 and static cone penetrometer (CPT) tests.

2.0 Original Landform and Geology

The landform prior to the commencement of the subdivision construction comprised:

- Elevated areas along the eastern side as a central plateau described locally as the Te Ranga Tablelands. These areas have been variously used for farming and horticultural cropping. The existing Pyes Pa residential area further to the east has been established on similar level areas of the same elevation.
- Lower lying areas mainly along and adjacent to the Kopurererua Stream to the west and extending eastwards.
- Transitional slopes of varying steepness between the lower lying areas and the elevated central plateau. Re entrant erosion gullies were present on some of these slopes but most were uniform in slope gradient, albeit steep in some locations.

The geological setting for the development area can be derived from the publication:

Occasional Report 22 – Department of Earth Sciences University of Waikato
“Geology of the Tauranga Area” by Briggs et al – 1996

The geology within the Stage 2P residential area can be described as:

- (i) On the sloping ground rising to the east and partly within lots 913 to 918.
 - Taupo volcanic zone tephra comprising Rotoehu ash (light grey sand) overlaid by brown or yellow post Rotoehu ash being coarse grained silts, sandy silts and sands. These are collectively referred to as “younger ashes” and overlay
 - “Older” ash derivative strongly weathered clay textured tephra beds and palaeosols (Hamilton ash) overlaying.
 - Older terrestrial and estuarine sediments deposits of the Matua subgroup of the Tauranga formation. These may comprise a wide variety of lithologies.
 - Te Ranga ignimbrite being white-grey pumiceous sands and coarse silts.
- (ii) At the lower areas to the west within lots 901 to 912, Lots 912 to 918 (part), lots 919 and 920 and out to the Kopurererua Stream past Takitimu Drive :
 - Alluvial silts, sands and gravels transported by the stream.
 - Organic peat at the existing ground surfaces or overlaid by alluvial soils at depth.
 - Eroded sections of the more elevated Taupo volcanic zone tephra that have been reduced to the levels of the stream plain or rise above these levels as mounds or ridges that extend in to the stream plain area.

3.0 Pre Subdivision Investigations

Prior to obtaining subdivision approval for the total development on 24 May 2004, a comprehensive geotechnical assessment was undertaken by S&L Consultants Ltd. The subsequent report was dated October 2003.

The report describes fifty two machine drilled boreholes and twenty six excavated pits that were used to identify the subsoils that are present on the development area.

Machine bores MB13, MB14, MB17, MB23 and MB24 were located in the Stage 2P area and their positions are shown on 18264-AB18.

Borehole MB13 was located immediately south of lot 920 and showed the presence of volcanic ash derivative soils similar to those soils found in the higher ground to the east beyond Lakes Boulevard.

Boreholes 14, 17, 23 and 24 found the presence of surface peat to depths below the original ground levels of 4.6m (boreholes 14 and 17), 3.8m (borehole 23) and 4.8m (borehole 24). Underlying the peat were clayey or sandy silts. These inorganic soils were found to be of varying densities and strengths and uncorrected SPT N values were in the range of 0 (the apparatus sinking under its own weight) to 5. The borehole depths ranged from 8 to 18m. No further organic soils were encountered in the depths below the surface cover of peat.

The presubdivision investigations that related to Stage 2P concluded that:

- Areas of higher ground away from the areas of peat would be suitable for the support of additional filling and future buildings.
- The peat soils can be removed to practical depths and be replaced with filling. Depths of subexcavation would be governed by the capability of the earthmoving machinery on the site and the cost effectiveness of removing the peat and undertaking its replacement with filling obtained from elsewhere within the subdivision development area.

4.0 Scope of Subdivision Earthworks

The general earthworks undertaken in Stage 2P were:

- (a) The removal of the surface peats in the area of lots 901 to 904 and 905 to 910 and the replacement of the peat with filling obtained from borrow areas within The Lakes development. Prior to placement of the filling over the stripped ground a subsoil drainage system was constructed as shown on 18264-AB18.
- (b) The placement of filling to raise the general ground levels over the underlying ash soils over lots 911 to 920 to the south.

The depths of cut and filling undertaken in 2006-2008 and as shown on drawing 18264-AB18 were derived from surveyed contours of the finished surface taken on completion of the earthworks compared with topographical surveys undertaken by S&L Consultants Ltd and site staff from Grasshopper Farms Ltd prior to the subdivision construction, and also after the removal of the unsuitable surface soils and prior to the placement of the replacement filling. During the subsequent construction of the residential subdivision in September-December 2014 additional minor earthworks were undertaken by Higgins Contractors Ltd. These works required the placement of additional filling on Lots 918 to 920 to raise general ground levels by not more than 1.0m.

The earthworks in 2006-2008 and in 2014 were undertaken in compliance with consent 62387 issued by Environment Bay of Plenty.

5.0 Earthworks Standards

The performance specification required of the Contractors for the earthworks was based on the guidelines contained in NZS 4431:1989 "Code of Practice for Earthfill for Residential Development". Compliance with the compaction requirements listed below satisfies the standards listed in Section 7 of the NZS 4431.

Air voids percentage (as defined in NZS 4402: Part 1:1980)

- Average value less than 10% (any 10 tests)
- Maximum single value 12%

Undrained shear strength (measured by in situ vane)

- Average value not less than 150kPa (any 10 tests)
- Minimum single value 100kPa

Where the filling placed was clearly pumiceous sand obtained from borrow pits in the Te Ranga ignimbrite, Scala penetrometer tests were specified with blow counts of 4 or more per 100mm of penetration being required.

The earthworks of 2006-2008 were supervised by site project engineers employed by Grasshopper Farms Ltd and observed by engineering staff from S&L Consultants Ltd during specific site inspections. The minor earthworks of 2014 were observed by S&L Consultants Ltd geotechnical engineering staff.

The testing in the areas of filling in 2014 was undertaken by S&L Consultants by the recording of the undrained shear strengths that were developed by compactors, at regular depths in hand augured boreholes shown in position on 20539-G01

Compaction and strength control testing in 2006 to 2008 was undertaken by IANZ accredited Opus International Consultants Ltd both on site and in their Tauranga laboratory. The test results are listed in Appendix 3.

Post construction boreholes 1 to 6 and dated 11 February 2009 were put down by S & L Consultants on lots 912, 913, 917, 918 and 920 to check the compaction of filling on those lots. The borelogs in Appendix 3 show the undrained shear strengths of the filling as developed by compaction while placing, all exceed 150 kPa.

Post construction boreholes 1 to 5 and dated 28 November 2014 were put down by S & L Consultants to test the minor depths of filling placed on lot 920 and to assess the natural ground that is present on lots 914 to 917. The recent filling was proved to be adequately compacted on lot 920 and the natural soils under minor filling on lots 914 to 917 comprises stiff to hard clayey silts of airfall volcanic ash origin.

6.0 Summary and Recommendations

6.1 Subdivision Construction Filling

Supervised structural filling, as shown on drawing 18264-AB18 and at test sites on 20539-G01, were placed in accordance with the methods and standards quoted in NZS 4431 under the management of S & L Consultants Ltd. Compaction testing on site

confirmed that a high and uniform degree of compaction has been achieved in this filling. Compaction test results are summarised in Appendix 3.

A statement endorsing the suitability of the filled areas for the support of future buildings is contained in Appendix 2 of this report.

The observations made during the earthworks and the compaction test results show that the ultimate ground bearing capacity in the limit state for the design of foundations may be taken at 300kPa. This capacity meets the definition of "good ground" and therefore buildings may be detailed to NZS 3604:2011 where applicable.

Building will take place on a compacted raft of filling which overlays alluvial soils. The filling has now been in place for at least six years. Any consolidation of the underlying alluvial soils would be well advanced over this period. Future settlements due to imposed loadings from buildings are therefore expected to be low and well within the limits described in Appendix B, B1/VM4 of the Compliance Document for the New Zealand Building Code, Clause B1, of the Ministry of Business, Innovation and Employment (MBIE).

However, the possibility of variations of soil type and strength may exist away from observation or compaction tests locations. The normal inspections of foundation conditions during construction of buildings by competent tradespeople and by building inspectors would still be undertaken. If, for any reason, areas of low soil strength are found, professional geotechnical advice should then be sought.

6.2 Areas of Cut or Undisturbed Ground

All areas within Stage 2P were earthworked either in cut to remove peat and other soft ground, or to lower natural ground levels. Areas where unsuitable soils were removed were then subsequently filled or additional filling was placed over the original ground. Apart from the small areas within lots 912 to 919 along the frontage to Lakes Boulevard, no areas of the original topography were left unfilled during the subdivision earthworks.

6.3 Stability Considerations

There are no global land stability considerations that would create natural hazards that would affect building development in Stage 2P. Extensive earthworks were undertaken on the rising ground to the east beyond Lakes Boulevard to ease original slopes. The stability of these modified slopes was discussed in the summary geotechnical report of S & Consultants Ltd reference 18264 and dated August 2008 which referred to Stage 2J of the Lakes development.

7.0 **Assessment of Liquefaction Potential**

As a result of the ground damage caused by liquefaction from significant earthquakes in Christchurch in September 2010 and February 2011, the policy of the Tauranga City Council is to require a report on the effects of liquefaction on all greenfields subdivisions developed since the 2011 earthquake.

For the study of the liquefaction potential in the Stage 2P area, 8 cone penetrometer (CPT) tests were undertaken by Perry Geotechnics Ltd at locations shown on 18264–AB18. Test positions 6, 7, and 8 were located in the residential area where building development will take place. Test position 6 was located close to slopes beyond the local purpose reserve that lead down to the drain alongside Takitimu Drive, so that the lateral spreads could be determined due to the presence of those slopes during a seismic event.

At each probe position the static groundwater level depths were recorded as

CPT 6 - not recorded CPT 7 - 4.8m CPT 8 - 4.0m

Liquefaction can occur in saturated sands or low plasticity silts during intense cyclic seismic loadings when porewater pressures reduce effective strengths and drainage takes place so that soil particles are resorted to a more dense state with subsequent reductions in soil volumes. The main effects of liquefaction are that ground settlement can occur with some settlement being differential. Where slopes or watercourses are present lateral spread may also take place.

The liquefaction assessment methodology adopted is that described by the New Zealand Geotechnical Society, July 2010 “Geotechnical Earthquake Engineering Practice – Module 1, Guidelines for the Identification, Assessment and Mitigation of Liquefaction Hazards”.

NZS 1170.0:2004 “Structural Design Actions” requires that two seismic events be considered namely

- In the ultimate limit state (ULS) with a 1 in 500 year return period event whereby buildings should not collapse but may be beyond economic repair, and
- In the serviceability limit state (SLS) with a 1 in 25 year return period event whereby buildings should remain functional and not require significant repair

Specific liquefaction analyses have been undertaken for each CPT position using the software package CLiq (Geologismiki 2011). The factors input into this software were

- an earthquake magnitude of 7.5 to the Richter Scale
- class D – Deep Soil – subsoil class condition as described in NZS 1170.5:2004
- a site response factor of 1.12 (class D soil)
- a return period factor of 1.0 for the ULS and 0.25 for SLS
- a base peak ground acceleration of 0.2g (Tauranga)
- an importance level of 2

From this data the design peak ground accelerations are:

- in the ULS, 0.22g
- in the SLS, 0.06g

The results of the analyses are shown on the summary sheets in Appendix 4.

Estimated vertical settlements in the ultimate limit state range from 145 mm (CPT 6) to 280 mm (CPT 8). Plots showing these settlements are in Appendix V.

The significant liquefaction potential is below 12.5 m at CPT 6, 9.7 m at CPT 7 and 6.6 m at CPT8. The effects of liquefaction immediately below these levels and in the lower strata in the ULS would be suppressed due to the presence of the surface raft of unsaturated silts and clays which will be present naturally or as placed as part of the subdivision earthworks. Ishihara (1985) indicated that in layered deposits, a liquefied layer below a non-liquefied layer does not contribute to settlements at the ground surface provided that the liquefiable layer is less thick than the upper non liquefied layer, such as would be present at the ground surfaces within Stage 2P. The raft of unsaturated ground of at least 6.6 m above possible depths at which liquefaction may take place in ULS conditions should therefore ensure that any settlements at the ground surface will be uniform.

Buildings on the 20 lots in Stage 2P should therefore be constructed on **concrete raft type (rib raft) foundations**. These structures would be resistant to the effects of any differential settlements so that the possibility of excessive or injury risk deformations would be low.

Alternatively, the use of a **timber framed subfloor on shallow piles** in accordance with NZS 3604:2011, can be adopted.

Both forms of construction are intended to limit damage to the buildings so that they can be rebuilt if damaged in a seismic event.

CPT 6 was located close to the embankment leading down to Takitimu Drive. The profile of the embankment was input into the liquefaction assessment software from which a lateral spread distance of 150 mm was derived. Such a displacement is minor.

The analyses were extended to consider the serviceability limit state for the CPT data. No significant liquefaction would be likely under SLS conditions with factors of safety all in excess of 1.0. Predicted ground settlements are less than 10 mm. Therefore, under SLS conditions, no damage to buildings is likely in a 1 in 25 year return period seismic event.

8.0 Professional Opinion

A statement in the format of Council's IDC (Form G2), advises that the proposed lots shown on LT 483125 are considered suitable for building development. This statement is contained in Appendix 2. This statement is accompanied by form G3 which summarises the information and recommendations within this report.

9.0 Applicability

Recommendations contained in this document are based on data from pre and post subdivision boreholes, observations of soil exposures during earthworks, and the results of tests in filling placed. Inferences about the nature and continuity of subsoils away from these locations are made but cannot be guaranteed.

In all circumstances, if variations in the subsoils occur which differ from those described or are assumed to exist, the site should be inspected by an engineer suitably qualified to make an informed judgement and provide advice on appropriate improvement measures.

This report has been prepared specifically for the subdivision development of 20 lots within the Stage 2P development of the Lakes Subdivision as shown on LT 483125 and no responsibility is accepted by S & L Consultants Ltd for the use of any part of this report for other development sites without their written approval.

S & L Consultants Ltd
Consulting Engineers, Surveyors, Planners

A handwritten signature in black ink, appearing to read 'M W Hughes', written in a cursive style.

M W Hughes CPEng
Geotechnical Engineer

15 December 2013

Appendix One

Drawings


Subdivision Plan 136258-01-100 rev 5 (Harrison Grierson)	
ReferencePlan	20539-G01
As Built Plan	18264-AB18
LT 483125	

NOTES:

1. EXISTING TITLE IS AS SHOWN ON THE LAKES 2012 LTD PLAN.
2. PROPOSED TITLE IS AS SHOWN ON THIS PLAN.
3. NAME & DOCUMENT NUMBER ARE APPROXIMATE ONLY & ARE SUBJECT TO CHANGE. TRANSFER SUBJECT.
4. USE AND CONSEQUENCE OF STRESS SHOWN IS SUBJECT TO CHANGE AND SUBJECT TO CHANGE DUE TO MARKET DYNAMICS.
5. PROPOSED CONVEYANCE IS AS TO ALL UNBOUND ONE ELEVATION STAKES BY THE OWNER OF THE SAID STAKES AND THAT INDIVIDUAL COMPUTER READERS BE USED IN ACCORDANCE THEREWITH.



SCHEDULE OF EXISTING EASEMENTS IN GROSS TO REMAIN			
PURPOSE	SHOWN	SERVIENT TENEMENT	GRANTEE
RIGHT TO DRAIN WATER	A, B, C, D, E, F, G, H, I, J, K, L, M, N, O, P, Q, R, S, T, U, V, W, X, Y, Z	LOT 1000 PERSON	TAKIRANGA CITY COUNCIL
RIGHT TO DRAIN SEWAGE	A, B, C, D, E, F, G, H, I, J, K, L, M, N, O, P, Q, R, S, T, U, V, W, X, Y, Z	LOT 1000 PERSON	TAKIRANGA CITY COUNCIL
RIGHT TO CONVEY ELECTRICITY	A, B, C, D, E, F, G, H, I, J, K, L, M, N, O, P, Q, R, S, T, U, V, W, X, Y, Z	LOT 1000 PERSON	POWERCO LIMITED
RIGHT TO CONVEY TELECOMMUNICATIONS	A, B, C, D, E, F, G, H, I, J, K, L, M, N, O, P, Q, R, S, T, U, V, W, X, Y, Z	LOT 1000 PERSON	TELECOM NEW ZEALAND LTD
RIGHT TO CONVEY GAS	A, B, C, D, E, F, G, H, I, J, K, L, M, N, O, P, Q, R, S, T, U, V, W, X, Y, Z	LOT 1000 PERSON	VECTOR GAS LTD

SCHEDULE OF PROPOSED EASEMENTS		
PURPOSE	SHOWN	DOMINANT TENEMENT
RIGHT OF WAY	A, B, C, D, E, F, G, H, I, J, K, L, M, N, O, P, Q, R, S, T, U, V, W, X, Y, Z	LOTS 900 TO 903 PERSON
RIGHT OF WAY	A, B, C, D, E, F, G, H, I, J, K, L, M, N, O, P, Q, R, S, T, U, V, W, X, Y, Z	LOTS 904 TO 907 PERSON



<p>HC</p> <p>THE LAKES (2012) LTD, TAKIRANGA</p>		<p>Central</p> <p>STAGE 2P RESIDENTIAL PROPOSED SUBDIVISION OF LOT 100 DP 436316</p>	<p>FOR CONSENT</p> <p>136258-01-CA100 5</p>
<p>APPROVED</p> <p>15 DEC 2014</p> <p>PLAN</p>	<p>LOT 1000 LOCAL PURPOSE RESERVE (TRANSFERS TO WEST)</p> <p>LOT 1073 PRIVATE ACCESS LOT</p> <p>LOT 1072 PRIVATE ACCESS LOT</p> <p>LOT 1083 LOCAL PURPOSE RESERVE (CONVEYANCE TO WEST)</p>	<p>STAGE 3</p> <p>LOT 930</p> <p>REFER TO PLAN FOR PROPOSED UNIT TITLE DEVELOPMENT</p>	<p>LOT 745</p> <p>LOT 746</p> <p>LOT 747</p> <p>LOT 748</p> <p>LOT 749</p> <p>LOT 750</p> <p>LOT 751</p> <p>LOT 752</p> <p>LOT 753</p> <p>LOT 754</p> <p>LOT 755</p> <p>LOT 756</p> <p>LOT 757</p> <p>LOT 758</p> <p>LOT 759</p> <p>LOT 760</p> <p>LOT 761</p> <p>LOT 762</p> <p>LOT 763</p> <p>LOT 764</p> <p>LOT 765</p> <p>LOT 766</p> <p>LOT 767</p> <p>LOT 768</p> <p>LOT 769</p> <p>LOT 770</p> <p>LOT 771</p> <p>LOT 772</p> <p>LOT 773</p> <p>LOT 774</p> <p>LOT 775</p> <p>LOT 776</p> <p>LOT 777</p> <p>LOT 778</p> <p>LOT 779</p> <p>LOT 780</p> <p>LOT 781</p> <p>LOT 782</p> <p>LOT 783</p> <p>LOT 784</p> <p>LOT 785</p> <p>LOT 786</p> <p>LOT 787</p> <p>LOT 788</p> <p>LOT 789</p> <p>LOT 790</p> <p>LOT 791</p> <p>LOT 792</p> <p>LOT 793</p> <p>LOT 794</p> <p>LOT 795</p> <p>LOT 796</p> <p>LOT 797</p> <p>LOT 798</p> <p>LOT 799</p> <p>LOT 800</p> <p>LOT 801</p> <p>LOT 802</p> <p>LOT 803</p> <p>LOT 804</p> <p>LOT 805</p> <p>LOT 806</p> <p>LOT 807</p> <p>LOT 808</p> <p>LOT 809</p> <p>LOT 810</p> <p>LOT 811</p> <p>LOT 812</p> <p>LOT 813</p> <p>LOT 814</p> <p>LOT 815</p> <p>LOT 816</p> <p>LOT 817</p> <p>LOT 818</p> <p>LOT 819</p> <p>LOT 820</p>

PC23029-02



- ▼ CPT - 07/13
- Borehole - 02/09
- ⊙ Fill Compaction Test
- ⊕ Machine Borehole - 02/09
- ⊕ Borehole - 11/14
- Area of Cut
- Area of Fill

0		Issued for Geotechnical Completion Report	12/14
CKD BY	REV No	DESCRIPTION	DATE
		NAME	DATE
Surveyed			
Designed		NI	12/14
Drawn		NP	12/14
Checked			
Approved		MWH	12/14

REFERENCES

SL
S & L CONSULTANTS LTD
SURVEYORS - ENGINEERS
PLANNERS

102 Hamilton Street, Tauranga
New Zealand
P.O. Box 231 Ph.(07)577-6069
Fax(07)577-6065
Email: slconsultants@sltga.co.nz
Web Site: www.sltga.co.nz

TITLE


The Lakes (2012) Ltd
Stage 2P
Residential Area

Reference Plan for
Geotechnical Report

Copyright on this drawing is reserved

ORIGINAL SCALES	DATE
1:750 @ A3	12/14
DRAWING No	
20539 - G01	
REVISION:	0

H:\20000 - 20539\20539 - The Lakes Stage 2P\Drawings\Geotechnical\20539 - G01 - Geotechnical Reference Plan.dwg



3	Issued with Report	12/14	
2	CPT Added	07/13	
1	Issued with Report	08/08	
Checked by	Rev. No.	Description	DATE

REFERENCES



S & L CONSULTANTS LTD
 SURVEYORS - ENGINEERS - PLANNERS

102 Hamilton Street, Tauranga
 P.O. Box 231 Ph.(07)577-6069
 Fax(07)577-6065
 Email: slconsultants@sltea.co.nz

TITLE

The Lakes (2012) Ltd

Stage 2P


Geotechnical Report
Reference Plan


(Earthworks Updated 2006-2008)

Copyright on this drawing is reserved

ORIGINAL SCALES	DATE
1:500 @ A1	02/09
1:1000 @ A3	
DRAWING No	
18264 - AB18	
Revision:	1 2 3

- Key**
- Fill Compaction Test
 - ⊕ Pre-subdivision Test Site
 - Settlement Control Marker
 - Post Earthwork Borehole
 - ▲ CPT 7/13
 - Subsoil Drain
 - Building Restriction Line
 - FILL** Subdivision Cut and Fill Areas
 - CUT**
 - Fill Contour
 - Cut Contour





T 1/8

Title Plan
LT 483125
DRAFT

Surveyor: Michael Peter Dewhurst
Firm: Harrison Gterson Consultants Ltd

Lots 1, 901-920, 1072-1073 & 1083 being a subdivision of Lot 108 DP 436316

Land District: South Auckland
Digitally Generated Plan
Generated on: 05/12/2014 11:02am Page 5 of 7



T 2/8

Title Plan
LT 483125
DRAFT


Surveyor: Michael Peter Dewhirst
Firm: Harrison Grierson Consultants Ltd

Lots 1, 901-920, 1072-1073 & 1083 being a subdivision of Lot 108 DP 436316

Land District: South Auckland


Digitally Generated Plan

Generated on: 05/12/2014 11:02am Page 6 of 7





T 3/3



Title Plan
LT 483125
DRAFT

Surveyor: Michael Peter Dewhurst
Firm: Harrison Gimson Consultants Ltd

Lots 1, 901-920, 1072-1073 & 1083 being a subdivision of Lot 108 DP 436316

Land District: South Auckland
Digitally Generated Plan
Generated on: 05/12/2014 11:02am Page 7 of 7

Appendix Two

Suitability of Land for Building (IDC form G2)
Lot Summary Report (IDC form G3)

CERTIFICATION

G2

STATEMENT OF PROFESSIONAL OPINION AS TO THE GEOTECHNICAL SUITABILITY OF LAND FOR BUILDING

NAME OF SUBDIVISION	The Lakes Stage 2P (residential)
COUNCIL FILE NUMBER RC No:	23829*02
ENGINEER RESPONSIBLE FOR INVESTIGATION:	M W Hughes
QUALIFICATIONS:	BE CPEng MIPENZ

I Michael William Hughes of S & L Consultants Ltd

Hereby confirm that

1. I am a professional person, appropriately qualified with experience in geotechnical engineering to ascertain the suitability of the land for building development and was retained as the Soils Engineer to the above development.
2. An appropriate level of site investigation and construction supervision has been carried out under my direction and is described in my development evaluation report dated 15 December 2014.
3. In my professional opinion, not to be construed as a guarantee, I consider that
 - a) The areas shown in my report dated 15 December 2014 of each new allotment are suitable for the erection thereon of the building types appropriate to the zoning of the land.
 - b) The completed works give due regard to all land slope and foundation stability considerations
 - c) The earth fills described in the report have been placed in accordance with the requirements of the Infrastructure Development Code.
 - d) The filled ground and the original ground not affected by filling is suitable for the erection thereon of residential buildings detailed with "rib raft" type concrete foundations or with timber framed subfloors detailed to NZS 3604:2011 as described in section 7.0 (page 9) of my report.
4. This professional opinion is furnished to the Council and the owner for their purposes alone, on the express condition that it will not be relieved upon by any other person and does not remove the necessity for normal inspections of foundation conditions at the time of erection for any dwelling.

Signed:  Date: 15 December 2014



PRODUCER STATEMENT
SUITABILITY OF LAND FOR BUILDING DEVELOPMENT

G2

INFRASTRUCTURE DEVELOPMENT CODE

Version 1
July 2011

SUMMARY OF GEOTECHNICAL DATA/RECOMMENDATIONS FOR INDIVIDUAL LOTS

FROM IDC _ G3

Subdivision: The Lakes Stag age 2P (residential)

Location: Lakes Boulevard

TCC Ref: 23829*02

S&L Ref: 20539

The comments and notations included on this summary sheet are outlined in the support documents. These shall be read in conjunction with this summary.

Lot No.	Area (m2)	Shear Strength		Subdivision Filling		Natural Topography		Natural Topography		Foundations		Building Restriction Line	S/W Specific Design	S/W Soakage	S/W Reticulate	Designated Building Platform	Minimum Building Platform	Compressible Soils	on-site effluent disposal	consent notice	Recommendations /Restrictions *
		(kPa)	Y/N	Depth (m)	Y/N	Unworked	Y/N	Cut	Cut Depth (m)	Conventional shallow	Specific Detail										
901	403	>150	Y	0-2	N	N				Y	Y	N	Y	N	N	NA	N	N	Y	see below	
902	391	>150	Y	1.5-2	N	N				Y	Y	N	Y	N	N	NA	N	N	Y	see below	
903	390	>150	Y	2-2.5	N	N				Y	Y	N	Y	N	N	NA	N	N	Y	"	
904	494	>150	Y	0-2.5	N	N				Y	Y	N	Y	N	N	NA	N	N	Y	"	
905	265	>150	Y	3	N	N				Y	Y	N	Y	N	N	NA	N	N	Y	"	
906	265	>150	Y	3	N	N				Y	Y	N	Y	N	N	NA	N	N	Y	"	
907	265	>150	Y	3	N	N				Y	Y	N	Y	N	N	NA	N	N	Y	"	
908	265	>150	Y	3	N	N				Y	Y	N	Y	N	N	NA	N	N	Y	"	
909	288	>150	Y	1-3	N	N				Y	Y	N	Y	N	N	NA	N	N	Y	"	
910	340	>150	Y	0-2	N	N				Y	Y	N	Y	N	N	NA	N	N	Y	"	
911	329	>150	Y	0-1.5	N	N				Y	Y	N	Y	N	N	NA	N	N	Y	"	
912	326	>150	Y	0-1	N	N				Y	Y	N	Y	N	N	NA	N	N	Y	"	
913	326	>150	Y	0-1	N	N		0.5		Y	Y	N	Y	N	N	NA	N	N	Y	"	
914	318	>150	Y	0-1	N	N		0.5		Y	Y	N	Y	N	N	NA	N	N	Y	"	
915	311	>150	Y	0-1	N	N		0.5		Y	Y	N	Y	N	N	NA	N	N	Y	"	
916	312	>150	Y	0-1	N	N		0.5		Y	Y	N	Y	N	N	NA	N	N	Y	"	
917	327	>150	Y	0-1	N	N		0.5		Y	Y	N	Y	N	N	NA	N	N	Y	"	
918	374	>150	Y	0-1	N	N		0.5		Y	Y	N	Y	N	N	NA	N	N	Y	"	
919	368	>150	Y	0-3.5	N*	N*				Y	Y	N	Y	N	N	NA	N	N	Y	"	
920	495	>150	Y	1-4	N*	N*				Y	Y	N	Y	N	N	NA	N	N	Y	"	

* Rib raft concrete foundations refer to Section 7.0 of report



SUMMARY OF GEOTECHNICAL DATA FOR INDIVIDUAL LOTS

INFRASTRUCTURE DEVELOPMENT CODE

G3
VERSION

Appendix Three

Compaction Test Results

**Summary of Compaction Test Results (2006/2008)
Residential Area Stage 2P**

Test no.	Date	Location	Soil Type	% Air Voids	Undrained Shear Strength
165	25.01.2007	Road	ash	4.2	162
176	14.02.2007	Lot 908	ash	0.1	160
177	14.02.2007	Lot 903	ash	3.4	183+
226	27.02.2007	Lot 905	ash	6.5	153
227	27.02.2007	Lot 907	ash	3.4	UTP
276	22.03.2007	Lot 905	ash	3.2	UTP
277	22.03.2007	Lot 907	ash	5.4	UTP
278	22.03.2007	Lot 901	ash	6.2	UTP
436	18.01.2008	Road	ash	8.0	UTP
437	18.01.2008	Road	ash	7.1	UTP
438	18.01.2008	Lot 905	ash	3.2	187+
439	18.01.2008	Lot 905	ash	5.3	189+
440	18.01.2008	Lot 902	ash	7.7	UTP
441	18.01.2008	Lot 903	ash	0.9	UTP
442	18.01.2008	Lot 903	ash	2.5	UTP
443	18.01.2008	Road	ash	3.8	UTP
444	18.01.2008	Road	ash	5.4	UTP
445	18.01.2008	Road	ash	4.6	UTP
446	18.01.2008	Road	ash	3.5	UTP
447	18.01.2008	Road	ash	2.6	UTP
448	18.01.2008	Road	ash	3.6	UTP
471	18.02.2008	Lot 902	ash	0.5	UTP
472	18.02.2008	Lot 908	ash	7.4	UTP
473	18.02.2008	Lot 904	ash	7.7	UTP

Appendix Four

Pre and Post Construction Borehole Logs



The Lakes 2012; Stage 2P

Sheet: 1 Of: 1

Job No. 20539

Date Excavated: 28/11/14

RL m Moturiki Datum

Logged By: N.I

Description of Soil	Soil Symbol	Depth (m)	Scala blows/100 mm	Groundwater	Undrained Shear Strength (kPa)	Undrained Shear Strength (kPa)		
						50	100	150
BH 1								
SAND(f-m) silty; medium dense; moist; light brown FILL	FILL	0.5	3	not found	UTP			v
SILT; sandy; hard; moist; friable; light brown grey FILL			6					v
			9					v
			9					v
			8					v
			R					v
SAND (f-m) silty; medium dense; moist; light brown FILL	FILL	1.0	6	not found	UTP			v
SILT; clayey; slightly sandy; hard; moist; slightly cohesive light brown FILL			R					v
EOBH 1.0 m								
		1.5						
		2.0						
BH 2								
SAND (f-m) silty; medium dense; moist; light brown FILL	FILL	0.5	4	not found	UTP			v
SILT; sandy; hard; moist; friable; light brown grey FILL			7					v
contains some gravels (f-m)			12					v
			R					v
SAND(f-m) silty; dense; moist; light brown FILL	FILL	1.0		not found	UTP			v
								v
EOBH 1.0 m								
		1.5						
		2.0						

EXCAVATION METHOD: 50mm Diameter Hand Auger



BH 3&4

The Lakes 2012; Stage 2P

Sheet: 1 Of: 1

Job No. 20539

Date Excavated: 28/11/14

RL m Moturiki Datum

Logged By: N.I

Description of Soil	Soil Symbol	Depth (m)	Scala blows/100 mm	Groundwater	Undrained Shear Strength (kPa)	Undrained Shear Strength (kPa)		
						50	100	150
BH 3								
SILT; sandy; hard; moist; friable; light brown dark brown mottles FILL too hard to further borehole EOBH 1.0 m	FILL	XXXXXX		not found	UTP			v
					UTP			v
					UTP			v
					UTP			v
					UTP			v
BH 4								
SILT; sandy; hard; moist; friable; light brown dark brown mottles FILL	FILL	XXXXXX		not found	UTP			v
					200+			v
SILT; clayey; hard; moist; slightly cohesive; orange brown	XXXXXX	XXXXXX		not found	200+			v
					143			
					146			•
					83			•
SILT; sandy; stiff; wet; slightly cohesive; orange brown	XXXXXX	XXXXXX		not found	95			•
					65			•
EOBH 2.0 m	XXXXXX	XXXXXX		not found	62			•
					62			•

EXCAVATION METHOD: 50mm Diameter Hand Auger



BH 5

The Lakes 2012; Stage 2P

Sheet: 1 Of: 1

Job No. 20539

Date Excavated: 28/11/14

RL m Moturiki Datum

Logged By: N.I

Description of Soil	Soil Symbol	Depth (m)	Scala blows/100 mm	Groundwater	Undrained Shear Strength (kPa)	Undrained Shear Strength (kPa)		
						50	100	150
BH 5								
TOPSOIL 200 mm	FILL 			not found				
SILT; sandy; hard; moist; friable; light brown dark brown mottles FILL					UTP			
SILT; clayey; hard; moist; slightly cohesive; orange brown		0.5			UTP			
becomes moderately plastic becomes very stiff		1.0			193			
SILT; sandy; very stiff; moist; friable; light brown becomes stiff		1.5			56			
SILT; clayey; slightly sandy; stiff; wet; low plasticity orange brown		2.0			77			
					80			
					101			

EXCAVATION METHOD: 50mm Diameter Hand Auger



BH 1&2

Site: The Lakes Subdivision; Stage 2P

Sheet: 1 Of: 1

Job No. 18264

Date Excavated: 11/02/2009

Logged By: N.I

Description of Soil	Soil Symbol	Depth (m)	Scala blows/100 mm	Groundwater	Undrained Shear Strength (kPa)	Undrained Shear Strength (kPa)		
						50	100	150
BH 1								
SILT; clayey; slightly sandy; hard; moist; friable; brown dark brown, light grey and orange mottles FILL rare gravels to 30 mm diameter	Fill	0.0 - 0.2		not found	utp			v
		0.2 - 0.4			utp			v
		0.4 - 0.6			utp			v
		0.6 - 0.8			utp			v
		0.8 - 1.0			utp			v
		1.0 - 1.2			utp			v
SAND; silty; moist; fine to medium grained; medium dense; light brownish grey; pumiceous	Fill	1.2 - 1.4						
		1.4 - 1.6						
End of borehole 1.6 m								
BH 2								
SILT; clayey; slightly sandy; very stiff; moist; friable; dark brown, light grey and orange mottles FILL rare gravels to 30 mm diameter hard sandy	Fill	0.0 - 0.2		not found	167			
		0.2 - 0.4			167			
		0.4 - 0.6			173			
		0.6 - 0.8			200+			v
		0.8 - 1.0			utp			v
SAND; silty; moist; fine to medium grained; medium dense; light brownish grey; pumiceous	Fill	1.0 - 1.2			utp		v	
		1.2 - 1.4			utp		v	
		1.4 - 1.6			utp		v	
End of borehole 2.0 m								

EXCAVATION METHOD: 50mm Diameter Hand Auger



BH 3&4

Site: The Lakes Subdivision; Stage 2P

Sheet: 1 Of: 1

Job No. 18264

Date Excavated: 11/02/2009

Logged By: N.I

Description of Soil	Soil Symbol	Depth (m)	Scala blows/100 mm	Groundwater	Undrained Shear Strength (kPa)	Undrained Shear Strength (kPa)		
						50	100	150
BH 3								
SILT; clayey; slightly sandy; hard; moist; friable; brown dark brown, light grey and orange mottles FILL rare gravels to 30 mm diameter	Fill	0.5		not found	utp			>
					utp			>
					utp			>
					utp			>
SAND; silty; moist; dense; light greyish brown FILL	Fill	1.0		not found	utp			>
SILT; clayey; slightly sandy; hard; moist; friable; brown dark brown, light grey and orange mottles FILL					utp			>
					200+			>
					200+			>
SILT; clayey; hard; moist; friable; orangey brown	Fill	1.5		not found	200+			>
End of borehole 1.6 m					200+			>
					200+			>
					200+			>
BH 4								
SILT; clayey; slightly sandy; hard; moist; friable; brown dark brown, light grey and orange mottles FILL rare gravels to 30 mm diameter	Fill	0.5		not found	utp			>
					utp			>
					utp			>
					utp			>
sandy	Fill	1.0		not found	utp			>
SILT; clayey; hard; moist; friable; orangey brown moderately plastic					utp			>
					200+			>
					200+			>
End of borehole 2.0 m	Fill	2.0		not found	200+			>
					200+			>
					200+			>
					200+			>

EXCAVATION METHOD: 50mm Diameter Hand Auger



BH 5&6

Site: The Lakes Subdivision; Stage 2P

Sheet: 1 Of: 1

Job No. 18264

Date Excavated: 11/02/2009

Logged By: N.I

Description of Soil	Soil Symbol	Depth (m)	Scala blows/100 mm	Groundwater	Undrained Shear Strength (kPa)	Undrained Shear Strength (kPa)		
						50	100	150
BH 5								
SILT; clayey; slightly sandy; hard; moist; friable; brown dark brown, light grey and orange mottles FILL rare gravels to 30 mm diameter	Fill	0.5		not found	utp			v
					utp			v
					utp			v
					utp			v
SILT; clayey; hard; moist; friable; orangey brown	Fill	1.0		not found	200+			v
					200+			v
					200+			v
End of borehole 1.4 m	Fill	1.5		not found				v
								v
BH 6								
SILT; clayey; slightly sandy; hard; moist; friable; brown dark brown, light grey and orange mottles FILL rare gravels to 30 mm diameter	Fill	0.5		not found	utp			v
					utp			v
					utp			v
					utp			v
					utp			v
sandy	Fill	1.0		not found	utp			v
					200+			v
					200+			v
SILT; clayey; hard; moist; friable; orangey brown	Fill	1.5		not found	200+			v
					200+			v
End of borehole 2.0 m	Fill	2.0		not found	200+			v
								v

EXCAVATION METHOD: 50mm Diameter Hand Auger



Borehole Log. MB13

Site: Pyes Pa West Urbanisation

Sheet: 1 Of: 4

Job No. 16944

Date Excavated: 17/4/03

RL Ground:

Logged By: MAA

Description of Soil	Soil Symbol	Depth (m)	SPT	CORE RECOVERY	Undrained Shear Strength (kPa)		
					50	100	150
TOPSOIL	uuu	0-0.5					
SILT: very clayey, moderately cohesive brown yellow, very stiff	x x	0.5-1.0		100%			
SPT 450 RECOVERY clayey silt	x x	1.0-1.5					
siliceous fine silt, non cohesive, cream stiff (medium dense), sensitive dilatant.	x	1.5-2.0					
SAND: very silty, rustie brown, medium dense	x x	2.0-2.5		100%			
siliceous silt sensitive, dilatant fine grained cream silt stiff (medium dense) loose sand	x x	2.5-3.0					
Silt, stiff (medium dense but sensitive and dilatant	x x	3.0-3.5					
	x	3.5-4.0					
	x x	4.0-4.5		100%			
SILT: very sandy, brown yellow medium dense	x x	4.5-5.0					

EXCAVATION METHOD: 100mm ϕ Machine Auger Et Hollow SPT.



Borehole Log. MB 13

Site: Pyes Pa West Urbanisation

Sheet: 2 Of: 4

Job No. 16944

Date Excavated: 17/4/03

RL Ground:

Logged By: MA

Description of Soil	Soil Symbol	Depth (m)	Undrained Shear Strength (kPa)		
			50	100	150
SPT 450 RECOVERY Silty brown yellow medium dense sand		1 2 3			
SAND: Silty, pale brown yellow		5.0			
Pumiceous fine grained soft, slightly cohesive white cream, very stiff, medium Dense.	PP P	5.5			
SPT 450 RECOVERY Fine grained, white cream medium Dense soft Sensitive and Dilatant	PP P	6.0			
cream soft similar to that seen in SPT 6.0-6.5m: excellent core recovery	PP P	6.5			
SPT 450 RECOVERY pumiceous soft sand, pale brown yellow, dense	PP X	7.0			
SAND: Silty, pale brown yellow, Dense		8.0			
Pumiceous fine grained soft, slightly cohesive cream, medium Dense - Dense Sensitive, Dilatant	PP P	8.5			
	PP	9.0			

EXCAVATION METHOD: 100mm Ø Machine Auger Et Hollow SPT



Borehole Log. MB 13

Site: Pyes Pa West Urbanisation

Sheet: 3 of 4

Job No. 16944

Date Excavated: 17/4/03

RL Ground:

Logged By: MHA

Description of Soil	Soil Symbol	Depth (m)	CORE RECOVERY	Undrained Shear Strength (kPa)		
				50	100	150
SEAT SPT BY FLUSHING HOLE SPT 450 : fine grained cream pumicite RECOVERY Dense but sensitive and Dilatent	P P P	2 6 5	N=11			
PUMICITE : fine grained, cream grey Dense, sensitive, Dilatent.	P P P	9.5 10.0	20%			
SEAT SPT BY FLUSHING HOLE SPT 450 : Pumicite RECOVERY coarse grained sand, grey, medium Dense.	P P P	10.5 2 2 3	N=5			
Sand : very silty, cream grey, Dense		11.0 11.5	10%			
SEAT SPT BY FLUSHING HOLE SPT 450 : grey silty sand RECOVERY		12.0 5 13 18	N=31			
rustic lunatic bands pale grey sand, dense		12.5 13.0 13.5	40 - 50%			

EXCAVATION METHOD: 100mm ϕ Machine Auger Et Hollow SPT



Borehole Log. MB 13

Site: Pyes Pa West Urbanisation

Sheet: 4 Of: 4

Job No. 16944

Date Excavated: 17/4/03

RL Ground:

Logged By: MHA

Description of Soil	Soil Symbol	Depth (m)	Undrained Shear Strength (kPa)		
			50	100	150
SEAT SPT BY FLUSHING SPT 400 : Medium grained pumice sand RECOVERY Pale grey, dense	[Symbol]	3.5			
		4.0			
SAND : pumice, grey, dense	[Symbol]	4.5			
		5.0			
SEAT SPT WITH FLUSHING SPT 350 : fine grained pumice sand RECOVERY grey, dense	[Symbol]	5.5			
		6.0			
fine grained pumice sand, dense	[Symbol]	6.5			
		7.0			
SEAT SPT BY FLUSHING WITH WATER SPT 450 : fine grained pumice sand RECOVERY grey, dense	[Symbol]	7.5			
		8.0			
SAND : Pumice, fine grained, grey Dense. Poor recovery this run	[Symbol]	8.5			
		9.0			
EOB @ 10.0M : TARGET DEPTH		10.0			

EXCAVATION METHOD: 100mm Ø Machine Auger Et Hollow SPT



Borehole Log. MB 17

Site: Pyes Pa West Urbanisation

Sheet: 1 of 2

Job No. 16944

Date Excavated: 17/4/03

RL Ground:

Logged By: MAA

Description of Soil	Soil Symbol	Depth (m)	CORE RECOVERY	Undrained Shear Strength (kPa)		
				50	100	150
70% Poorly Decomposed stringy wood 30% Dark brown silt soft; highly compressible	{	0.5	100%			
	{	1.0				
mostly spongy golden brown wood	{	1.5	100%			
	{	2.0				
highly organic dark brown silt, soft: organic material is amorphous matrix	{	2.5	100%			
	{	3.0				
stringy wood 50-60% with brown silt	{	3.5	100%			
	{	4.0				
	{	4.5				
PUMICITE	PP					

EXCAVATION METHOD: 100mm ϕ Machine Auger Et Hollow SPT.



Borehole Log. MB 17

Site: Pyes Pa West Urbanisation

Sheet: 2 of 2

Job No. 16944

Date Excavated: 17/4/03

RL Ground:

Logged By: MUA

Description of Soil	Soil Symbol	Depth (m)	SPT	CORE RECOVERY	Undrained Shear Strength (kPa)		
					50	100	150
ORGANIC SOILS							
PUMICITE: fine grained, slightly cohesive, cream, medium dense, sensitive, Dilatant	PP	1		100%			
	PP	2		100%			
	P	3	N=5	100%			
NON ORGANIC SEDIMENTS	PP	5.0		80%			
	PP	5.5		80%			
	PP	6.0		80%			
	P	6.5		80%			
SPT 450 RECOVERY : Pumicite: Fine grained Silt, Cream, Dense but Sensitive and Dilatant	PP	6.0		100%			
	P	6.2	N=6	100%			
	P	6.4		100%			
pumicite	PP	6.5		60-80%			
	P	7.0		60-80%			
	PP	7.5		60-80%			
SPT 450 RECOVERY : Compact/Dense cream Pumicite, Dense	P	7.2	N=6	100%			
	P	7.3		100%			
	P	7.3		100%			
EOB @ 8.0m: TARGET DEPTH							

EXCAVATION METHOD: 100mm ϕ Machine Auger & Hollow SPT



Borehole No. MB24

Site: Pyes Pa West Urbanisation

Sheet: 1 Of: 3

Job No. 16944

Date Excavated: W 30/4/03

RL Ground:

Logged By: Mtt

Description of Soil	Soil Symbol	Depth (m)	SPT	GROUNDWATER	CORE RECOVERY	Undrained Shear Strength (kPa)		
						50	100	150
SILT: very clayey, pumiceous, non cohesive, brown with 10% stringy wood, soft, highly compressible	ORGANIC SOILS	0.0 - 0.5		GWL # DURING DRILLING	100%			
non organic, cream, soft	NON ORGANIC	0.5 - 1.0						
No recovery SPT	NON ORGANIC	1.0 - 1.5		SINKS UNDER HAMMER WEIGHT	100%			
cream brown silt with 10% wood	NON ORGANIC	1.5 - 2.0						
100% spongy brown wood	NON ORGANIC	2.0 - 2.5		100%				
pale brown silt with 10% stringy poorly decomposed wood	NON ORGANIC	2.5 - 3.0						
	NON ORGANIC	3.0 - 3.5		N<1				
10-20% stringy wood	ORGANIC SOILS	3.5 - 4.0						
	ORGANIC SOILS	4.0 - 4.5						
grey silt mixed with topsoil	NON ORGANIC	4.5 - 5.0						

EXCAVATION METHOD: 100mm Ø MACHINE AUGER Et HOLLOW SPT



Borehole No. MB24

Site: Pyes Pa West Urbanisation

Sheet: 2 of 3

Job No. 16944

Date Excavated: W 30/4/03

RL Ground:

Logged By: MAA

Description of Soil

ORGANIC

Soil Symbol

Depth (m)

SPT

CORE RECOVERY

Undrained Shear Strength (kPa)

50 100 150

SILT: Grey mixed with topsoil

SAND: Very silty, cream, loose

SPT 450
RECOVERY

pale grey sand, loose
Very clayey cohesive
grey silt > firm

SILT: Very clayey, moderately cohesive
grey, firm, sensitive, Dilatent

SPT NO RECOVERY

PMICITE: fine grained, cream
medium Dense, sensitive
Dilatent.

NON ORGANIC SOILS

PP

P

PP

NK1

NK1

100%

100%

70%

0.00

60-70%

EXCAVATION METHOD: 100mm ϕ MACHINE AUGER Et HOLLOW SPT



Borehole No. MB 24

Site:

Pyes Pa West Urbanisation

Sheet: 3 of 3

Job No. 16944

Date Excavated: W 30/4/03

RL Ground:

Logged By: MA

Description of Soil

Soil Symbol

Depth (m)

SPT

Undrained Shear Strength (kPa)

50 100 150

SPT NO RECOVERY

NK1


EOB @ 9.5m: TARGET DEPTH

EXCAVATION METHOD: 100mm ϕ MACHINE AUGER $\&$ HOLLOW SPT

Appendix Five

Liquefaction Analysis Plots

CPT basic interpretation plots




Input parameters and analysis data

Analysis method:	NICEER (1998)	Fill weight:	N/A
Fines correction method:	NICEER (1998)	Transition detect. applied:	No
Points to test:	Based on Ic value	K _g applied:	Yes
Earthquake magnitude M _w :	7.50	Clay like behavior applied:	Sands only
Peak ground acceleration:	0.22	Limit depth applied:	Yes
Depth to water table (insitu):	4.80 m	Limit depth:	20.00 m
Depth to water table (earthq.):	4.80 m		
Average results interval:	3		
Ic cut-off value:	2.60		
Unit weight calculation:	Based on SBT		
Use fill:	No		
Fill height:	N/A		

SBT legend

- 1. Sensitive fine grained
- 2. Organic material
- 3. Clay to silty clay
- 4. Clayey silt to silty
- 5. Silty sand to sandy silt
- 6. Clean sand to silty sand
- 7. Gravely sand to sand
- 8. Very stiff sand to
- 9. Very stiff fine grained

Liquefaction analysis overall plots



Input parameters and analysis data

Analysis method: NCEER (1998)
 Finest correction method: NCEER (1998)
 Points to test: Based on I_c value
 Earthquake magnitude M_w: 7.50
 Peak ground acceleration: 0.22
 Depth to water table (instu): 4.80 m

Depth to water table (earthq.): 4.80 m
 Average results interval: 3
 I_c cut-off value: 2.60
 Unit weight calculation: Based on SBT
 Use fill: No
 Fill height: N/A

Fill weight: N/A
 Transition detect. applied: No
 K₀ applied: Yes
 Clay like behavior applied: Sands only
 Limit depth applied: Yes
 Limit depth: 20.00 m


F.S. color scheme

Almost certain it will liquefy
 Very likely to liquefy
 Liquefaction and no liquefaction are equally likely
 Unlike to liquefy
 Almost certain it will not liquefy

LPI color scheme

Very high risk
 High risk
 Low risk


CPT basic interpretation plots



Input parameters and analysis data

Analysis method:	NCEER (1998)	Fill weight:	N/A
Fines correction method:	NCEER (1998)	Transition detect. applied:	No
Points to test:	Based on Ic value	K_p applied:	Yes
Earthquake magnitude M_w :	7.50	Clay like behavior applied:	Sands only
Peak ground acceleration:	0.22	Limit depth applied:	No
Depth to water table (insitu):	4.80 m	Limit depth:	N/A
Depth to water table (earthq.):	4.80 m		
Average results interval:	3		
Ic cut-off value:	2.60		
Unit weight calculation:	Based on SBT		
Use fill:	No		
Fill height:	N/A		


Liquefaction analysis overall plots



Input parameters and analysis data

Analysis method:	NCEER (1998)	Fill weight:	N/A
Fines correction method:	NCEER (1998)	Transition detect. applied:	No
Points to test:	Based on Ic value	K ₀ applied:	Yes
Earthquake magnitude M _w :	7.50	Clay like behavior applied:	Sands only
Peak ground acceleration:	0.22	Limit depth applied:	No
Depth to water table (instiu):	4.80 m	Limit depth:	N/A
Depth to water table (earthq.):	4.80 m		
Average results interval:	3		
Ic cut-off value:	2.60		
Unit weight calculation:	Based on SBT		
Use fill:	No		
Fill height:	N/A		

CPT basic interpretation plots




Input parameters and analysis data

Analysis method:	NCEER (1998)	Fill weight:	N/A
Fines correction method:	NCEER (1998)	Transition detect. applied:	No
Points to test:	Based on Ic value	K _v applied:	Yes
Earthquake magnitude M _w :	7.50	Clay like behavior applied:	Sands only
Peak ground acceleration:	0.22	Limit depth applied:	Yes
Depth to water table (insitu):	4.00 m	Limit depth:	20.00 m
Depth to water table (earthq.):	4.00 m		
Average results interval:	3		
Ic cut-off value:	2.60		
Unit weight calculation:	Based on SBT		
Use fill:	No		
Fill height:	N/A		

SBT legend

- 1. Sensitive fine grained
- 2. Organic material
- 3. Clay to silty clay
- 4. Clayey silt to silty
- 5. Silty sand to sandy silt
- 6. Clean sand to silty sand
- 7. Gravely sand to sand
- 8. Very stiff sand to
- 9. Very stiff fine grained

Liquefaction analysis overall plots



Input parameters and analysis data

Analysis method: NCEER (1998)
 Fines correction method: NCEER (1998)
 Points to test: Based on I_c value
 Earthquake magnitude M_w : 7.50
 Peak ground acceleration: 0.22
 Depth to water table (insitu): 4.00 m

Depth to water table (earthq.): 4.00 m
 Average results interval: 3
 I_c cut-off value: 2.60
 Unit weight calculation: Based on SBT
 Use fill: No
 Fill height: N/A

Fill weight: N/A
 Transition detect. applied: No
 K_{σ} applied: Yes
 Clay like behavior applied: Sands only
 Limit depth applied: Yes
 Limit depth: 20.00 m